

APPENDIX A - GAS PIPING PRESSURE AND LEAKAGE TEST



To: Service Supervisor / Project Director

10-digit Account No: _____

Job #: _____
Example: J1-23456

I _____ certify that I have tested the gas piping system at _____
Name Street Address
 _____, the results of which are tabulated below.
City/town/zipcode of gas service installation

	Diameter	Length (feet/inches)
Pipe Installed	inches	(feet/inches)
Pipe Installed	inches	(feet/inches)

	Test Date	Time	Gauge Pressure	Read By	Remarks
Start of Test			psi		Start Test
1 st Reading*			psi		Pressure Held
2 nd Reading*			psi		End Test

*Test duration is required to be 60 minutes at minimum.

I further certify that the **piping described above is free of any leaks, in accordance with Central Hudson's "Specifications and Requirements for Gas Installations", and adequate to serve gas to the appliances installed at the above-mentioned location.**

Company Name: _____ Phone Number: _____

Print Name Signature Date

Please fax completed form to the closest district to your installation.

Residential Gas Conversion (Company Wide): 845-563-4503 / gaswork@cenhud.com

Catskill District: 518-943-7099

Kingston District: 845-338-5075

Poughkeepsie District: 845-486-5688

Fishkill District: 845-897-6115

Newburgh District: 845-563-4503

Notes:

- 1) *A minimum of two (2) readings shall be taken not less than 30 minutes apart.* Test pressures shall be in accordance with the Fuel Gas Code of New York State. The test pressure to be used shall be no less than 1-1/2 times the proposed maximum working pressure, but no less than 3 psig (20 kPa gauge), irrespective of design pressure.
- 2) Submitting this form does not constitute a meter order.
- 3) The results of this test shall be deemed valid for a period of two (2) years from the date of the test barring any changes to the piping system.
- 4) In activating the service, an initial inspection by Central Hudson personnel will be done at no charge. If the piping system fails to meet our requirements, a fee may be applied for each subsequent re-inspection conducted, with payment to be made prior to the re-inspection.

